Comfort System Checklist

Name:
Address:
Date:
City:
State:
Zip:

Task	Complete	Incomplete	N/A
Outdoor unit properly installed and level			
Indoor unit properly installed and level			
Accessories properly installed			
Air cleaner properly installed			
Drain line installed and tested			
Gas piping properly installed and pressure tested			
Refrigerant lines properly installed and tested			
All low voltage wiring properly installed			
All line voltage wiring properly installed			
All insulation complete and secured			
All duct work complete and sealed			
All penetrations sealed			
Furnace venting complete, secured, and checked			
Combustion air intake installed and working			
All pilots lit (hot water heater, etc.)			
Electrical panel secure, breakers turned on			
Condensate pump installed and tested			
Humidifier operation and drain checked			
Trane CleanEffects operationally tested			
Supply air register installed, adjusted, and level			
Return air grille installed and level			
Thermostat operationally checked and level			
Blower set for proper air flow			
Measure cooling supply and return temperatures			
Measure heating supply and return temperatures			
Operating temperatures recorded and within limits			
Variable air flow dip switches properly set			
Info. holder with emergency phone numbers			
All areas cleaned to customers satisfaction			
All homeowners manuals provided			
Customer instructed in system operation			

Assures Quality Control
And You Get All The
Comfort You Pay For